

Thrivent Builds Build Schedule

July 25-August 1 (Week #1) Saturday to Saturday	Floor framing & sub floor, Erect walls. Exterior Sheeting Wrap House w/ Tyvek Set Trusses
August 3-8 (Week #2) Monday thru Saturday	Roof Sheeting, Install Roofing Paper and Drip Edge Install Windows and Doors, Soffit and Fascia, Siding
August 10-15 (Week #3) Begin working Saturday only.	Plumbing, electrical, Mechanical rough-ins with inspections (Contractors) Finish Siding, Soffits, & Fascia
August 17-22 (Week #4)	Subs finish misc. rough-in (Contractors) Volunteers: Front Porch and Back Deck
August 23-29 (Week #5)	Insulate Walls (Contractor) Volunteers: Finish Porch & Rear Deck
Aug 31-Sept 5 (Week #6)	Hang & finish drywall and insulate ceilings. Subs and/or volunteers to be determined for clean-up Saturday: Paint walls and Pre-Paint Trim
September 7-12 (Week #7)	Install Lauan, Hang Doors, & Start Trim
September 14-19 (Week #8)	Finish Trim
September 21-26 (Week #9)	Finish electric, plumbing and HVAC (Contractors) Hang all cabinetry – kitchen and baths Complete all door hardware installation
Sept 28- Oct 3 (Week #10)	Landscaping, site grading & laying sod. Install driveway (gravel). Start storage shed construction, Install all guttering
October 5-10 (Week #11)	Finish storage shed, walk through with family, (finish punch list) final inspection and move in.
October 17 (Saturday) at 10:00 AM	Dedication with England family, HFHBC board, all volunteers, family members' church leaders, Thrivent reps & area press
October 31	Construction complete as evidenced by Certificate of Occupancy dated December 31 or earlier